



Dakota Access Pipeline Project
Monthly Construction Status Report

Case Number: PU-14-842

April 1, 2016 through April 30, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.		N/A	979-480-5924

Facilities Construction

This Month's Activities
Stanley: Civil operations continue on site obtaining grade through out the facility. Construction of tanks continues this month with the installation of floor plate and first ring.
Ramburg: Civil operations continue on site obtaining grade through out the facility. Construction of tanks continues this month with the installation of floor plate and first ring.
Epping: Construction of tanks continues this month with the installation of floor plate and first ring.
Trenton: Construction of tanks continues this month with the installation of floor plate and first ring.
Watford City: Construction of tanks continues this month with the installation of floor plate and first ring.
Johnson's Corner: Construction of tanks continues this month with the installation of floor plate and first ring.



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Weekly Construction Status Report
Case Number: PU-14-842

April 1, 2016 through April 30, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Next Month's Activities
Stanley: Operations will consist of removing soil to obtain grade on site. The installation of tank steel installing steel around the tank foundations.
Ramburg: Operations will consist of removing soil to obtain grade on site. The installation of tank steel installing steel around the tank foundations.
Epping: Operations will consist of removing soil to obtain grade on site. The installation of tank steel installing steel around the tank foundations.
Trenton: Operations will consist of removing soil to obtain grade on site. The installation of tank steel installing steel around the tank foundations.
Watford City: Operations will consist of removing soil to obtain grade on site. The installation of tank steel installing steel around the tank foundations.
Johnson's Corner: Operations will consist of removing soil to obtain grade on site. The installation of tank steel installing steel around the tank foundations.



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Weekly Construction Status Report

Case Number: PU-14-842

April 1, 2016 through April 30, 2016

15

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	15%	In progress
Ramberg	12%	In progress
Epping	12%	In progress
Trenton	12%	In progress
Watford City	12%	In progress
Johnson's Corner	12%	In progress

Tank Construction		
Site	%Complete	Status
Stanley	10%	In Progress
Ramberg	10%	In Progress
Epping	10%	In Progress
Trenton	10%	In Progress
Watford City	10%	In Progress
Johnson's Corner	10%	In Progress